



Chabot-Las Positas Community College District

Date: April 2, 2019

Mr. Owen Letcher

Chabot Las Positas Community College District

7600 Dublin Blvd., 3rd Floor

Dublin, CA 94568

Phone (925) 485-5277

Project: Colonnade Re-Roof Chabot College
CLPCCD Project No.: B190015
DSA Application No.: N/A
Contractor: Universal Coating Inc. (UCI)
P O Box 11127 Fresno, CA 93771
CA State License No. 717507


Dear Owen:

UCI has completed the above referenced Project. We hereby request that the Notice of Completion be presented at the Board Meeting on April 16, 2019 and If accepted, file the Notice of Completion with the County of Alameda.

Closing information is listed below:

Contract Date:	June 26, 2018
Punchlist Complete:	December 7, 2018
Contractual Substantial Completion:	November 11, 2018
Actual Substantial Completion:	November 21, 2018
Original Contract Amount:	\$377,350.00
Change Order Total:	(\$5,419.50)
Final Contract: Amount;	\$371,930.50

Sincerely,
Fred King

A handwritten signature in black ink, appearing to read "Fred King", written in a cursive style.

Sr. Construction Manager
Cell Ph. (925) 324-5764

e-mail fred.king@WSP.com

c: Marie Hampton CLPCCD, Walter Blevins CLPCCD, Zahra Noorivaziri CLPCCD,
Michael Walton UCI, Kim Nulick UCI, Robb Smith RGS Consulting
File